# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of work | Supply & Installation of CCTV cameras @ Selected points in Ward No. 82, Kodigehalli |
| 2 | Amount of Work Portion | 1772412/= |
| 3 | Estimated Cost | 25.00 lakhs. |
| 4 | Name of contractor | Sri. K. Narasimha Sree Vinayakara Enterprises. |
| 5 | Agreement No. | 203/28.3.23. |
| 6 | No. and date under which work order issued | 203/28.3.23 |
| 7 | Time limit originally fixed for completion | 90 |
| 8 | Date of application by the contractor for granting extension of time | 23/6/23 |
| 9 | Date of receipt of application in the sub division office | 23/6/23. |
| 10 | Extension granted if any | — |
| | i) | — |
| | ii) | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract. | — |
| 12 | Work carried out during 1st extension | — |
| 13 | Work carried out during 2nd extension | — |
| 14 | Time now applied for | 126 Days. |
| 15 | Date of recommending time limit applied for | 28.6.23 to 3.11.23 |
| 16 | Whether the orginal application of the contractor is enclosed. | Enclosed |
| 17 | Balance of work remaining to be done | 100 % |
| 18 | Probable time required for completion of remaining work | 3.11.23. |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | — |
| 20 | Whether notice as per clause of contract has been issued. | |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Work delayed due to Election. 23 Code of conduct, & finalization of work slip for pole installation. Hence EoT may be Approved. |
| 22 | Remarks of the EE with the daily rate of penalty proposed | As per AEE recommendation EoT may be Approved with penality. |

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Chief Engineer
Yelahanka Zone, Bangalore-92